

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಯಲಹಂಕ ವಲಯ
ಬೆಂಗಳೂರು-560092.

ಚೆಕ್ ಲಿಸ್ಟ್

ಕ್ರ. ಸಂ.	ವಿವರಗಳು	
1	ಕಾಮಗಾರಿ ಹೆಸರು	Maintenance of Community property including parks in Ward no.5, Jakkur
2	ಅಂದಾಜು ಮೊತ್ತ	Rs. 5.00 Lakhs
3	ಕಾಮಗಾರಿ ಅಯವ್ಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ ?	ಹೌದು
4	ತಾಂತ್ರಿಕ ಮಂಜೂರಾರು ಸಂಖ್ಯೆ	
5	ಆಡಳಿತ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	
6	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು	ಹೌದು
7	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತ್ತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ ?	ಹೌದು
8	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	ಟೆಂಡರ್ :
9	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	Sri. Praveen B.S
10	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ?	ಹೌದು

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೃಹತ್ ಬೆಂಗಳೂರು-24

ಕಛೇರಿ ಪರಿಶೀಲನೆ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಕಾಮಗಾರಿಯ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತೆ ಇದರ ಮೊತ್ತ ರೂ. 4,68,993.00 ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ Sri. Praveen B S ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ, ಬೆಂಗಳೂರು-92.

Original/Duplicate/Triplicate CONTRACT CERTIFICATE

(For Other Works)

Date:/...../2020

No. 1st & Final Bill

Division: BBMP, Byatarayanapura

Sub-Division: BBMP, Byatarayanapura

Bill Received No.

Dated

Divisional

Cash Book Voucher No. Dated:

Sub Divisional

Work Code: 005-20-000065

Schedule Docket No. Head of Account:

Est. Cost: 5.00 Lakhs D.R. No. :

Name of Work (as per sanctioned estimate): Maintenance of Community property including parks in Ward no.5, Jakkur

Name of Contractor and Full Address : Sri. Praveen B S, No. 69, Maruthinagara, 4th and 3rd and 2nd Road, Nagashetty Halli, Bangalore-94

Reference to Agreement No. BBMP/ EE/BTP/WO/ / 2020-21

Date: 11.06.2020

Certified that the measurements were taken by me on 18/11/2020 and recorded of Pages 535301-535308 of measurement Book No. 5354/19-20 and that the work is satisfactorily executed.

Contractor

Certified that the measurement were taken by me on 18/11/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Officer

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.
- 3) " Balance
- 4) Deduct Payment:
 - a) Amount of previous payment as in the Office Cash Book Voucher
No. Dated: S.D. No. Amount
adjusted towards cash advance recovery of
 - b) Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.
- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No.
dated: less adjustments.
- 7) Net amount due to or from Contractor
unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Dated

Signature of Contractor

Stamp

Paid by me by Cheque No. Dated:

Cash Rs.

Dated:

Initials of Officer making payment


Executive Engineer

Sl. No.	Descriptions	Unit
1	KSRRB 300-1. Earthwork excavation by manual means for roads , drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
3	KSRB 5.2-3: Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, HOM curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of materials, labour, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	mtrs
7	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint, including cost of materials, labour, HOM with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
8	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint, including cost of materials, labour, HOM with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	mtrs
	Total Amount	
	Add 12% GST	
	Net Amount	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	27.99	197.30	5522.00	27.99	5522.00	
-	-	6.77	5232.56	35424.00	6.77	35424.00	
-	-	15.96	4630.12	73897.00	15.96	73897.00	
-	-	85.50	141.04	12059.00	85.50	12059.00	
-	-	7.89	5462.25	43097.00	7.89	43097.00	
-	-	72.00	865.38	62307.00	72.00	62307.00	
-	-	158.40	720.31	114097.00	158.40	114097.00	
-	-	176.00	411.03	72341.00	176.00	72341.00	
				418744.00		418744.00	
				50249.00		50249.00	
				468993.00		468993.00	


 ಸಹಾಯಕ ಅಧೀಕ್ಷಕರು
 ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಪ್ರಾಧಿಕಾರನಗರ ಉಪ ವಿಭಾಗ


 ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಕ್ಷಕರು
 ಪ್ರಾಧಿಕಾರನಗರ ಉಪ ವಿಭಾಗ
 ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24